

Pressure Test Protocol

Construction project		
Promoter:		
Type of construction project:		
Site address:		
Heating contractor in charge:		
Installed wall-heating surface:		m ²
Heated floor space:		m ²

Main test		
Maximum operating pressure:		bar
Adjusted test pressure (5 to 6 bar):		bar
Pressure after 120 minutes:		bar
Pressure after 12 hours:		bar
Pressure after 24 hours:		bar

Connecting pipes: were included in the test
 were not included in the test

Test start time:	
Test completion time:	
Fitter:	
Date:	

The leak-tightness of the wall heating system is herewith confirmed. Leakage or permanent changes in shape did not occur.

Place/date:

Signature/company stamp