

Pressure Test Protocol

Construction project	
Building owner:	
Type of construction project:	
Site address:	
Heating contractor in charge:	
Installed wall heating surface:	m ²
Heated floor space:	m ²

Main test	
Maximum operating pressure:	bars
Adjusted test pressure (5 to 6 bars):	bars
Pressure after 120 minutes:	bars
Pressure after 12 hours:	bars
Pressure after 24 hours:	bars

Connecting pipes: were included in the test
 were not included in the test

Test start time:	
Test completion time:	
Fitter:	
Date:	

The leak-tightness of the wall heating system is herewith confirmed. Leakage or permanent changes in shape did not occur.

Place/date:

Signature/company stamp